



# Calhoun County Residential Duct Sealing Certificate

Residential - Duct Sealing Certificate			
Building Permit Number:			
Contractor Name:		Owner Name:	
Address:		Address:	
Phone:		Phone:	
Location of Work:			
The duct tightness was tested by the above referenced contractor.			
<p><b>If all ducts are not located within conditioned space, builder must verify one of the following:</b>  <b>Post Construction duct leakage to outdoors (PCO) is <math>\leq</math> 8 cfm/100 ft<sup>2</sup></b>  <b>Post Construction total duct leakage (PCT) is <math>\leq</math> 12 cfm/100 ft<sup>2</sup>.</b>  <b>Rough-In total Leakage (RIT) is <math>\leq</math> 6 cfm/100 ft<sup>2</sup>.</b>  <b>State which method was used to conduct the duct tightness test:</b>  <b>Duct Blower (DB), Modified Blower Door Subtraction Method (MBDS), or Automated Multipoint Blower Door (AMBD).</b></p>			
Table			
System Unit	Test (PCO, PCT, RIT)	Method (DB, MBDS, AMBD)	Test Result cfm /100 sqft
1	<input type="checkbox"/> PCO <input type="checkbox"/> PCT <input type="checkbox"/> RIT	<input type="checkbox"/> DB <input type="checkbox"/> MBDS <input type="checkbox"/> AMBD	
2	<input type="checkbox"/> PCO <input type="checkbox"/> PCT <input type="checkbox"/> RIT	<input type="checkbox"/> DB <input type="checkbox"/> MSDS <input type="checkbox"/> AMBD	
3	<input type="checkbox"/> PCO <input type="checkbox"/> PCT <input type="checkbox"/> RIT	<input type="checkbox"/> DB <input type="checkbox"/> MSDS <input type="checkbox"/> AMBD	
Certification			